Manitoba

**Innovation, Energy and Mines**
Petroleum Branch
360-1395 Ellice Ave, Winnipeg MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

# WEEKLY WELL ACTIVITY REPORT

## PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/10 – March 1/10)

| **DRILLING ACTIVITY** | to Mar. 1/10 | To Mar. 2/09 | 2009 Total |
|---|---|---|---|
| Drilling Licences Issued | 97 | 47 | 293 |
| Licences Cancelled | 0 | 0 | 13 |
| Vertical Wells Drilled | 19 | 4 | 53 |
| Horizontal Wells Drilled | 74 | 40 | 207 |
| Stratigraphic Test Holes Drilled | 0 | 0 | 0 |
| Wells Drilled - Total | 93 | 44 | 260 |
| No. of Metres Drilled | 169 857 | 89 082 | 482 963 |
| Wells Re-entered | 0 | 0 | 3 |
| Wells Being Drilled | 10 | 5 | 1 |
| No. of Active Rigs | 15 | 5 | 1 |
| Wells Licenced but Not Spudded | 53 | 38 | 52 |
| Wells Completed as Potential Oil Wells | 91 | 44 | 256 |
| Wells Abandoned Dry | 1 | 0 | 7 |
| Wells Drilled but Not Completed | 1 | 0 | 0 |
| Other Completions | 0 | 0 | 0 |
| New Wells on Production | 0 | 10 | 188 |

| **GEOPHYSICAL ACTIVITY** | | | |
|---|---|---|---|
| Geophysical Programs Licenced | 5 | 2 | 15 |
| Licences Cancelled | 0 | 0 | 0 |
| Kilometers Licenced | 545 | 407 | 2 007 |
| Kilometers Run | 10 | 0 | 1 045 |

| **OIL PRICES (Average)** | 2010 $/m3 ($/bbl) | 2009 $/m3 ($/bbl) |
|---|---|---|
| Month of January | 491.25 (78.06) | 267.71 (42.54) |
| Month of February | 497.35 (79.03) | 285.70 (45.40) |

| **OIL PRODUCTION (M3)** | 2009 | 2008 |
|---|---|---|
| Month of October | 134 395.6 | 116 960.0 |
| Cumulative Thru October 31 | 1 227 733.9 | 1 135 217.0 |

# WEEKLY WELL ACTIVITY REPORT

## 01 March 2010

Lic. No.: 7126

EOG Waskada HZNTL 7-5-1-24 (WPM)
UWI: 100.07-05-001-24W1.00

Status: Completing (COMP)
Completing: 28-Feb-2010

Lic. No.: 7127

EOG Waskada HZNTL A10-5-1-24 (WPM)
UWI: 103.10-05-001-24W1.00

Status: Completing (COMP)
Completing: 01-Mar-2010

Lic. No.: 7183

ARC Waskada Prov. HZNTL 8-4-1-24 (WPM)
UWI: 102.08-04-001-24W1.00

Status: Completing (COMP)
Completing: 27-Feb-2010

Lic. No.: 7211

Koors South Linklater 15-6-6-28 (WPM)
UWI: 100.15-06-006-28W1.00

Finished Drilling: 25-Feb-2010
Total Depth: 1175.00 m
Production Casing: 177.80 mm @ 1174.60 m with 31.9 t
Rig Released: 28-Feb-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 28-Feb-2010

Lic. No.: 7213

Tundra Daly Prov. HZNTL 4-11-9-29 (WPM)
UWI: 102.04-11-009-29W1.02 – Horizontal Section

Status: Completing (COMP)
Completing: 25-Feb-2010

Lic. No.: 7220

Reliable South Kirkella 10-15-11-29 (WPM)
UWI: 100.10-15-011-29W1.00

Status: Completing (COMP)
Completing: 25-Feb-2010

Lic. No.: 7221

Penn West South Deloraine 10-19-1-23 (WPM)
UWI: 100.10-19-001-23W1.00

Production Casing: Run
Rig Released: 23-Feb-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 23-Feb-2010

Lic. No.: 7222

Molopo Pierson 3-30-1-28 (WPM)
UWI: 100.03-30-001-28W1.00

Production Casing: 114.30 mm @ 1078.00 m with 14.5 t
Rig Released: 23-Feb-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 23-Feb-2010

Lic. No.: 7226

Koors East Tilston 12-19-5-28 (WPM)
UWI: 100.12-19-005-28W1.00

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 01-Mar-2010

Lic. No.: 7228

EOG Waskada HZNTL 14-1-2-25 (WPM)
UWI: 100.14-01-002-25W1.00

Finished Drilling: 23-Feb-2010
Total Depth: 1731.00 m
Production Casing: 139.70 mm @ 1731.00 m with 44.0 t
Rig Released: 24-Feb-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 24-Feb-2010

Lic. No.: 7230

EOG Waskada HZNTL 5-1-1-25 (WPM)
UWI: 100.05-01-001-25W1.00

Finished Drilling: 24-Feb-2010
Total Depth: 1667.00 m
Production Casing: 139.70 mm @ 1677.00 m with 52.0 t
Rig Released: 26-Feb-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 26-Feb-2010

Lic. No.: 7232

EOG Waskada HZNTL 12-1-1-25 (WPM)
UWI: 100.12-01-001-25W1.00

Revision to Report of: 16-Feb-2010
Contractor: **Crusader Drilling Corp. – Rig #1**

Spud Date: 26-Feb-2010
K.B. Elevation: 471.59 m
Surface Casing: 219.10 mm @ 206.00 m with 14.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Mar-2010

Lic. No.: 7233

Waskada Unit No. 5 HZNTL 2-3-2-26 (WPM)
UWI: 102.02-03-002-26W1.00

Finished Drilling: 23-Feb-2010
Total Depth: 1792.00 m
Production Casing: 139.70 mm @ 1792.00 m with 54.5 t
Rig Released: 24-Feb-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 24-Feb-2010

Lic. No.: 7234

Waskada Unit No. 5 HZNTL 3-3-2-26 (WPM)
UWI: 102.03-03-002-26W1.00

Revision to Report of: 16-Feb-2010
Contractor: **Precision Drilling - Rig# 205**

Spud Date: 25-Feb-2010
K.B. Elevation: 468.60 m
Surface Casing: 219.10 mm @ 259.00 m with 19.0 t
Finished Drilling: 01-Mar-2010
Total Depth: 2145.00 m
Status: Preparing To Run Casing (PREP CSG)
Preparing To Run Casing: 01-Mar-2010

Lic. No.: 7235

Penn West Waskada 9-25-2-26 (WPM)
UWI: 100.09-25-002-26W1.00

Spud Date: 24-Feb-2010
K.B. Elevation: 474.22 m
Surface Casing: 244.50 mm @ 251.00 m with 23.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Mar-2010

Lic. No.: 7236

Tundra Regent Prov. HZNTL 4-6-4-21 (WPM)
UWI: 100.01-01-004-22W1.02 – Leg #2

Finished Drilling: 22-Feb-2010
Total Depth: 2165.00 m

UWI: 100.02-01-004-22W1.03 – Leg #3

Kick-Off Date: 23-Feb-2010
Kick-Off Point: 1018 m
Finished Drilling: 26-Feb-2010
Total Depth: 2074.00 m
Rig Released: 27-Feb-2010

UWI: 100.04-06-004-21W1.00 – Leg #1
UWI: 100.01-01-004-22W1.02 – Leg #2
UWI: 100.02-01-004-22W1.03 – Leg #3

Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 27-Feb-2010

Lic. No.: 7238

Tundra Daly HZNTL 4-18-9-29 (WPM)
UWI: 100.04-18-009-29W1.00

Finished Drilling: 25-Feb-2010
Total Depth: 2441.00 m
Rig Released: 27-Feb-2010
Status: Completing (COMP)
Completing: 01-Mar-2010

Lic. No.: 7240

Tundra East Tilston 12-21-5-28 (WPM)
UWI: 100.12-21-005-28W1.00

Finished Drilling: 24-Feb-2010
Total Depth: 1131.00 m
Rig Released: 28-Feb-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 28-Feb-2010

Lic. No.: 7241

Petrobakken Waskada HZNTL 9-12-2-25 (WPM)
UWI: 100.09-12-002-25W1.00

Finished Drilling: 26-Feb-2010
Total Depth: 1584.00 m
Casing: Run
Rig Released: 27-Feb-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 27-Feb-2010

Lic. No.: 7242

Petrobakken Waskada HZNTL 10-12-2-25 (WPM)
UWI: 102.10-12-002-25W1.00

Surface Casing: 244.50 mm @ 187.00 m with 12.0 t
Finished Drilling: 27-Feb-2010
Total Depth: 1562.00 m
Casing: Run
Rig Released: 28-Feb-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 28-Feb-2010

Lic. No.: 7243

Molopo Pierson HZNTL 8-28-1-28 (WPM)
UWI: 100.08-28-001-28W1.00

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 01-Mar-2010

Lic. No.: 7247

Molopo Pierson HZNTL 13-27-1-28 (WPM)
UWI: 100.13-27-001-28W1.00

Finished Drilling: 27-Feb-2010
Total Depth: 2294.00 m
Production Casing: 139.70 mm 2288.00 m with 42.0 t
Rig Released: 01-Mar-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 01-Mar-2010

Lic. No.: 7248

Tundra Sinclair HZNTL 1-26-8-28 (WPM)
UWI: 100.01-26-008-28W1.00

Finished Drilling: 25-Feb-2010
Total Depth: 2357.00 m
Casing: Run
Rig Released: 26-Feb-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 26-Feb-2010

Lic. No.: 7249

Tundra Daly HZNTL 8-4-9-28 (WPM)
UWI: 100.08-04-009-28W1.00

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 01-Mar-2010

Lic. No.: 7250

Tundra et al Daly HZNTL 5-5-9-28 (WPM)
UWI: 100.05-05-009-28W1.00

Spud Date: 22-Feb-2010
K.B. Elevation: 496.27 m
Surface Casing: 244.50 mm @ 139.00 m with 14.0 t
Finished Drilling: 28-Feb-2010
Total Depth: 2246.00 m
Intermediate Casing: 177.80 mm @ 970.00 m with 13.0 t
Rig Released: 01-Mar-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 01-Mar-2010

Lic. No.: 7251

Reliable South Kirkella 5-27-11-29 (WPM)
UWI: 100.05-27-011-29W1.00

Finished Drilling: 22-Feb-2010
Total Depth: 903.00 m
Production Casing: Run
Rig Released: 23-Feb-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 23-Feb-2010

Lic. No.: 7252

Reliable et al South Kirkella 15-36-11-29 (WPM)
UWI: 100.15-36-011-29W1.00

Spud Date: 24-Feb-2010
K.B. Elevation: 516.45 m
Surface Casing: 177.80 mm @ 132.00 m with 8.5 t
Finished Drilling: 27-Feb-2010
Total Depth: 853.00 m
Rig Released: 28-Feb-2010
Production Casing: Run
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 28-Feb-2010

Lic. No.: 7253

EOG Goodlands HZNTL 10-7-2-24 (WPM)
UWI: 100.10-07-002-24W1.00

Spud Date: 25-Feb-2010
K.B. Elevation: 487.06 m
Surface Casing: 219.10 mm @ 207.00 m with 12.0 t
Finished Drilling: 28-Feb-2010
Total Depth: 1578.00 m
Production Casing: Run
Rig Released: 01-Mar-2010
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 01-Mar-2010

Lic. No.: 7254

Petrobakken Goodlands HZNTL 13-6-2-24 (WPM)
UWI: 100.13-06-002-24W1.00

Spud Date: 27-Feb-2010
K.B. Elevation: 484.52 m
Surface Casing: 244.50 mm @ 187.00 m with 12.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Mar-2010

Lic. No.: 7255

Tundra Melita DIR 16-4-4-27 (WPM)
UWI: 100.16-04-004-27W1.00

Licence Issued: 23-Feb-2010
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 10
Co-ords: 270.30 m (S) of (N) boundary of Sec. 3
60.00 m (E) of (W) boundary of Sec. 3
Grd Elev: 449.05 m
Proj. TD: 1,070.10 m (Mississippian)
Area: Melita
Classification: EXPLORATORY (New Field Wildcat)
Spud Date: 28-Feb-2010
K.B. Elevation: 453.05 m
Surface Casing: 177.80 mm @ 140.00 m with 7.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Mar-2010

Lic. No.: 7256

Tundra Regent Prov. DIR 5-2-4-22 (WPM)
UWI: 100.05-02-004-22W1.00

Licence Issued: 23-Feb-2010
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. - Rig# 14
Co-ords: 739.87 m (S) of (N) boundary of Sec. 2
228.30 m (E) of (W) boundary of Sec. 2
Grd Elev: 498.37 m
Proj. TD: 922.50 m (Mississippian)
Field: Regent
Classification: EXPLORATORY (Outpost)
Spud Date: 28-Feb-2010
K.B. Elevation: 502.47 m
Surface Casing: 219.10 mm @ 138.50 m with 10.6 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Mar-2010

Lic. No.: 7257

Tundra Daly HZNTL 12-18-9-29 (WPM)
UWI: 100.12-18-009-29W1.00

Licence Issued: 23-Feb-2010
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Crusader Drilling Corp. – Rig #1
Surf. Location: 1A-17-9-29 (WPM)
Co-ords: 568.55 m (S) of (N) boundary of Sec. 17
60.00 m (E) of (W) boundary of Sec. 17
Grd Elev: 536.10 m
Proj. TD: 2,448.60 m (Devonian)
Field: Daly
Classification: DEVELOPMENT (Well)
Spud Date: 28-Feb-2010
K.B. Elevation: 540.86 m
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Mar-2010

Lic. No.: 7258

EOG Waskada HZNTL 7-15-1-25 (WPM)
UWI: 100.07-15-001-25W1.00

Licence Issued: 24-Feb-2010
Licensee: EOG Resources Canada Inc.
Mineral Rights: Freehold
Contractor: Precision Drilling (1987) Ltd. - Rig# 195
Surf. Location: 5C-14-1-25 (WPM)
Co-ords: 740.13 m (N) of (S) boundary of Sec. 15
50.00 m (E) of (W) boundary of Sec. 15
Grd Elev: 469.53 m
Proj. TD: 1,650.00 m (Triassic)
Field: Waskada
Classification: DEVELOPMENT (Well)
Spud Date: 01-Mar-2010
K.B. Elevation: 473.73 m
Surface Casing: 219.10 mm @ 210.00 m with 12.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Mar-2010

Lic. No.: 7259

Petrobakken Goodlands Prov. HZNTL 7-16-2-24 (WPM)
UWI: 100.07-16-002-24W1.00

Licence Issued: 24-Feb-2010
Licensee: Petrobakken Energy Ltd.
Mineral Rights: Crown
Contractor: Advance Drilling Ltd. - Rig# 3
Surf. Location: 15C-9-2-24 (WPM)
Co-ords: 60.00 m (S) of (N) boundary of Sec. 16
700.32 m (W) of (E) boundary of Sec. 16
Grd Elev: 492.85 m
Proj. TD: 1,578.00 m (Triassic)
Area: Goodlands
Classification: EXPLORATORY (Outpost)
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 01-Mar-2010

Lic. No.: 7260

EOG Waskada HZNTL 15-1-2-25 (WPM)
UWI: 100.15-01-002-25W1.00

Licence Issued: 24-Feb-2010
Licensee: EOG Resources Canada Inc.
Mineral Rights: Freehold
Contractor: Precision Drilling (1987) Ltd. - Rig# 195
Surf. Location: 13C-6-2-24 (WPM)
Co-ords: 96.00 m (S) of (N) boundary of Sec. 1
124.83 m (E) of (W) boundary of Sec. 1
Grd Elev: 479.19 m
Proj. TD: 1,650.00 m (Triassic)
Area: Waskada
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 7261

Sinclair Unit No. 3 Prov. HZNTL WIW 13-2-8-29 (WPM)
UWI: 102.13-02-008-29W1.00

Licence Issued: 25-Feb-2010
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. - Rig# 9
Surf. Location: 4B-12-8-29 (WPM)
Co-ords: 95.00 m (N) of (S) boundary of Sec. 12
60.00 m (E) of (W) boundary of Sec. 12
Grd Elev: 499.72 m
Proj. TD: 2,442.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Spud Date: 26-Feb-2010
K.B. Elevation: 503.82 m
Surface Casing: 244.50 mm @ 140.00 m with 12.0 t
Intermediate Casing: 177.80 mm @ 1051.00 m with t
Status: Cementing Casing (CMT CSG)
Cementing Casing: 01-Mar-2010

Lic. No.: 7262

Sinclair Unit No. 3 Prov. HZNTL WIW 1-12-8-29 (WPM)
UWI: 102.01-12-008-29W1.00

Licence Issued: 25-Feb-2010
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. - Rig# 9
Surf. Location: 4B-12-8-29 (WPM)
Co-ords: 65.00 m (N) of (S) boundary of Sec. 12
60.00 m (E) of (W) boundary of Sec. 12
Grd Elev: 499.68 m
Proj. TD: 2,357.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 7263

Sinclair Unit No. 3 HZNTL WIW 16-3-8-29 (WPM)
UWI: 102.16-03-008-29W1.00

Licence Issued: 25-Feb-2010
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 14
Surf. Location: 13B-3-8-29 (WPM)
Co-ords: 374.17 m (S) of (N) boundary of Sec. 3
60.00 m (E) of (W) boundary of Sec. 3
Grd Elev: 521.16 m
Proj. TD: 2,416.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 7264

Tundra Sinclair HZNTL 9-24-8-28 (WPM)
UWI: 100.09-24-008-28W1.00

Licence Issued: 25-Feb-2010
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 14
Surf. Location: 8D-23-8-28 (WPM)
Co-ords: 750.10 m (N) of (S) boundary of Sec. 23
55.00 m (W) of (E) boundary of Sec. 23
Grd Elev: 476.73 m
Proj. TD: 2,454.30 m (Devonian)
Area: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 7265

White North Sinclair HZNTL 13-27-8-28 (WPM)
UWI: 100.13-27-008-28W1.00

Licence Issued: 25-Feb-2010
Licensee: White North Energy Corp.
Mineral Rights: Freehold
Contractor: To Be Determined - Rig#
Surf. Location: 5C-27-8-28 (WPM)
Co-ords: 739.51 m (N) of (S) boundary of Sec. 27
189.89 m (E) of (W) boundary of Sec. 27
Grd Elev: 479.56 m
Proj. TD: 1,548.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 7266

Connaught Pierson Prov. 8-20-3-29 (WPM)
UWI: 100.08-20-003-29W1.00

Licence Issued: 26-Feb-2010
Licensee: Connaught Oil & Gas Ltd.
Mineral Rights: Crown
Contractor: To Be Determined - Rig#
Co-ords: 656.78 m (N) of (S) boundary of Sec. 20
180.00 m (W) of (E) boundary of Sec. 20
Grd Elev: 482.34 m
Proj. TD: 1,055.00 m (Mississippian)
Field: Pierson
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 7267

Connaught Pierson DIR 6-21-3-29 (WPM)
UWI: 100.06-21-003-29W1.00

Licence Issued: 18-Dec-2009
Licensee: Connaught Oil & Gas Ltd.
Mineral Rights: Freehold
Contractor: To Be Determined - Rig#
Co-ords: 522.29 m (N) of (S) boundary of Sec. 21
478.24 m (E) of (W) boundary of Sec. 21
Grd Elev: 479.01 m
Proj. TD: 1,057.00 m (Mississippian)
Field: Pierson
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 7268

Reliable et al South Kirkella 1-22-11-29 (WPM)
UWI: 100.01-22-011-29W1.00

Licence Issued: 26-Feb-2010
Licensee: Reliable Energy Ltd.
Mineral Rights: Freehold
Contractor: Tempco Drilling Company Inc. - Rig# 3
Co-ords: 243.26 m (N) of (S) boundary of Sec. 22
167.79 m (W) of (E) boundary of Sec. 22
Grd Elev: 526.84 m
Proj. TD: 887.0 m (Devonian)
Area: South Kirkella
Classification: EXPLORATORY (Outpost)
Status: Location (LOC)

Lic. No.: 7269

Reliable et al South Kirkella 3-22-11-29 (WPM)
UWI: 100.03-22-011-29W1.00

Licence Issued: 26-Feb-2010
Licensee: Reliable Energy Ltd.
Mineral Rights: Freehold
Contractor: Tempco Drilling Company Inc. - Rig# 3
Co-ords: 257.31 m (N) of (S) boundary of Sec. 22
630.64 m (E) of (W) boundary of Sec. 22
Grd Elev: 529.39 m
Proj. TD: 890.00 m (Devonian)
Area: South Kirkella
Classification: EXPLORATORY (Outpost)
Spud Date: 28-Feb-2010
K.B. Elevation: 533.49 m
Surface Casing: 177.80 mm @ 132.00 m with 8.2 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Mar-2010

Lic. No.: 7270

Reliable et al South Kirkella Prov. 14-22-11-29 (WPM)
UWI: 100.14-22-011-29W1.00

Licence Issued: 26-Feb-2010
Licensee: Reliable Energy Ltd.
Mineral Rights: Crown
Contractor: Tempco Drilling Company Inc. - Rig# 3
Co-ords: 235.00 m (S) of (N) boundary of Sec. 22
550.11 m (E) of (W) boundary of Sec. 22
Grd Elev: 526.38 m
Proj. TD: 888.00 m (Devonian)
Area: South Kirkella
Classification: DEVELOPMENT (Confidential)
Status: Location (LOC)

Lic. No.: 7271

EOG Waskada HZNTL A3-2-2-25 (WPM)
UWI: 103.03-02-002-25W1.00

Licence Issued: 24-Feb-2010
Licensee: EOG Resources Canada Inc.
Mineral Rights: Freehold
Contractor: Precision Drilling (1987) Ltd. - Rig# 195
Surf. Location: 13C-6-2-24 (WPM)
Co-ords: 96.00 m (S) of (N) boundary of Sec. 1
124.83 m (E) of (W) boundary of Sec. 1
Grd Elev: 479.19 m
Proj. TD: 1,650.00 m (Triassic)
Area: Waskada
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 7272

Petrobakken Waskada HZNTL 11-10-2-24 (WPM)
UWI: 100.11-10-002-24W1.00

Licence Issued: 02-Mar-2010
Licensee: Petrobakken Energy Ltd.
Mineral Rights: Freehold
Contractor: Advance Drilling Ltd. - Rig# 3
Surf. Location: 15D-10-2-24 (WPM)
Co-ords: 65.01 m (S) of (N) boundary of Sec. 10
540.17 m (W) of (E) boundary of Sec. 10
Grd Elev: 500.42 m
Proj. TD: 1,461.00 m (Mississippian)
Field: Waskada
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

| | Wells Released from Confidential in February 2010 | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | |
| LIC # | WELL_NAME | Redrill | LSD | SEC | TWP | RGE | STATUS | FIELD | Code |
| 6919 | Tundra Sinclair HZNTL | | 14 | 01 | 08 | 28 | COOP | 16 | 62B |
| 7107 | Tundra Sinclair HZNTL | | 02 | 05 | 08 | 28 | COMP | 16 | |
| 7115 | EOG Waskada HZNTL | | 16 | 03 | 01 | 24 | WOSR | 3 | |
| 7116 | EOG Waskada HZNTL | A | 16 | 03 | 01 | 24 | WOSR | 3 | |
| 7117 | EOG Waskada HZNTL | B | 16 | 03 | 01 | 24 | COMP | 3 | |
| 7136 | EOG Waskada HZNTL | | 08 | 03 | 01 | 24 | WOSR | 3 | |
| 7137 | EOG Waskada HZNTL | | 14 | 13 | 01 | 25 | WOSR | 3 | |
| 7141 | Tundra Daly HZNTL | | 04 | 31 | 10 | 28 | COMP | 1 | |
| 7146 | Tundra Daly Prov. HZNTL | | 01 | 18 | 09 | 27 | COMP | 1 | |
| 7146 | Tundra Daly Prov. HZNTL | | 01 | 18 | 09 | 27 | COMP | 1 | |
| 7151 | Waskada Unit No. 2 HZNTL | | 05 | 27 | 01 | 26 | WOSR | 3 | |
| 7154 | ARC Waskada HZNTL | A | 12 | 15 | 01 | 24 | WOSR | 3 | |
| 7155 | Connaught Pierson | | 05 | 21 | 03 | 29 | WOSR | 7 | |
| 7162 | EOG Waskada HZNTL | | 15 | 17 | 01 | 25 | COMP | 3 | |
| 7163 | Waskada Unit No. 19 HZNTL | | 01 | 27 | 01 | 25 | COMP | 3 | |
| 7165 | Waskada Unit No. 19 HZNTL | | 04 | 34 | 01 | 25 | COMP | 3 | |
| 7166 | Waskada Unit No. 19 HZNTL | A | 05 | 34 | 01 | 25 | COMP | 3 | |
| 7167 | Waskada Unit No. 19 HZNTL | B | 05 | 34 | 01 | 25 | COMP | 3 | |
| 7172 | Petrobakken Waskada HZNTL | | 07 | 01 | 02 | 25 | COMP | 99 | |
| 7175 | Molopo Pierson | | 15 | 31 | 01 | 28 | COMP | 7 | |
| 7177 | Tundra Sinclair HZNTL | | 03 | 03 | 08 | 28 | COMP | 16 | |
| 7178 | Tundra Daly HZNTL | | 04 | 19 | 10 | 28 | WOSR | 1 | |
| 7179 | Waskada LAm Unit No. 1 HZNTL | | 13 | 24 | 01 | 26 | WOSR | 3 | |
| 7180 | Waskada LAm Unit No. 1 HZNTL | A | 13 | 24 | 01 | 26 | WOSR | 3 | |
| 7182 | Fairborne Sinclair HZNTL | | 16 | 15 | 07 | 29 | COMP | 16 | |
| 7184 | Molopo Pierson HZNTL | | 08 | 27 | 01 | 28 | COMP | 7 | |
| 7184 | Molopo Pierson HZNTL | | 08 | 27 | 01 | 28 | COMP | 7 | |
| 7185 | Tundra Sinclair HZNTL | | 16 | 13 | 08 | 28 | COMP | 16 | |
| 7187 | Molopo Pierson | | 04 | 35 | 01 | 28 | COMP | 7 | |
| 7188 | ARC Waskada Prov. HZNTL | | 03 | 11 | 01 | 24 | WOSR | 3 | |
| 7189 | ARC Waskada Prov. HZNTL | | 08 | 11 | 01 | 24 | WOSR | 3 | |
| 7190 | Molopo Pierson HZNTL | | 09 | 27 | 01 | 28 | WOSR | 7 | |
| 7191 | Tundra Daly HZNTL | | 09 | 20 | 10 | 28 | WOSR | 1 | |
| 7195 | Tundra Sinclair HZNTL | | 07 | 05 | 08 | 28 | WOSR | 16 | |
| 7196 | Tundra Daly HZNTL | | 09 | 22 | 10 | 28 | COMP | 1 | |